



LUESA

Customer Service Center & Office Renovation

Weekly Update – October 23, 2015

Gensler

RODGERS | Leeper

Meetings & Milestones

This Week:

- ✓ **GWB Finishing and Prime Painting Continued on 1st and 2nd Floors**
- ✓ **MEPF Overhead Rough-In Continued**
- ✓ **10/20/15 – Subcontractor Meeting**
- ✓ **10/20/15 – Owner Low Voltage Vendor Coordination Meeting**
- ✓ **10/22/15 – O/A/GC Meeting**
- ✓ **Dryfall Paint Open Ceiling in 1st Floor Customer Service Area**
- ✓ **Electrical Rough-In on Upper Floors Continued**
- ✓ **Prime Painting on Upper Floors Continued**
- ✓ **Low Voltage Vendors Pulling Cable**

Next Week:

- **Prime Painting on 1st and 2nd Floors**
- **MEPF Overhead Rough-In Continues**
- **10/27/15 – Subcontractor Meeting**
- **10/29/15 – O/A/GC Meeting**
- **Electrical Rough-In on Upper Floors Continues**
- **Drywall Point Up and Prime Painting on Upper Floors Continues**
- **Low Voltage Vendors Pulling Cable**

Progress Photos



1st Floor Customer Service Area Dryfall Paint Open Ceiling

Progress Photos



1st Floor Drywall Finishing In Progress

Progress Photos



1st Floor Conference Rooms Drywall Finishing In Progress

Progress Photos



1st Floor Drywall Finishing In Progress

Progress Photos



Floors 2-4 Infill of Locker Niches In Progress

**Our
Passion
is Building®**

Conclusion of Weekly Update 10/23/15

Thank You.