



LUESA

Customer Service Center & Office Renovation

Weekly Update – November 13, 2015

Gensler

RODGERS | Leeper

Meetings & Milestones

This Week:

- ✓ **GWB Finishing Hard Ceilings and 1st Coat of Finish Painting Continued on 1st and 2nd Floors**
- ✓ **MEPF Overhead Rough-In Continued**
- ✓ **Overhead inspection on First Floor**
- ✓ **11/10/15 – Subcontractor Meeting**
- ✓ **11/12/15 – O/A/GC Meeting**
- ✓ **Electrical Rough-In on Upper Floors Continued**
- ✓ **Prime and Finish Painting on Upper Floors continued**
- ✓ **Low Voltage Vendors Pulling Cable**
- ✓ **Carpet installation finishing on upper floors**
- ✓ **Ceiling Grid for Wood Panels and acoustical ceilings on going**
- ✓ **Furniture delivery continued**

Next Week:

- **Final Paint on 3rd and 4th Floors**
- **MEPF Overhead Rough-In Continues**
- **Furniture deliveries continues**
- **11/17/15 – Subcontractor Meeting**
- **11/19/15 – O/A/GC Meeting**
- **Electrical Rough-In on Upper Floors continues**
- **Drywall Point Up and Prime Painting on Upper Floors continues**
- **Low Voltage Vendors Pulling Cable**
- **Ceiling Grid for Wood Panels and acoustical ceilings**
- **Glass and Metal Frames continue installation for first floor**

Progress Photos



1st Floor Customer Service Desk Area

Progress Photos



1st Floor Conference Rooms

Progress Photos



2nd Floor Furniture Installation

Progress Photos



3rd Floor Furniture Installation

Progress Photos



3rd Floor Corridor

Progress Photos



4th Floor Conference Room

Our
Passion
is Building®

Conclusion of Weekly Update 11/13/15

Thank You.