



LUESA

Customer Service Center & Office Renovation

Weekly Update – November 6, 2015

Gensler

RODGERS | Leeper

Meetings & Milestones

This Week:

- ✓ **GWB Finishing and Prime Painting Continued on 1st and 2nd Floors**
- ✓ **MEPF Overhead Rough-In Continued**
- ✓ **11/3/15 – Subcontractor Meeting**
- ✓ **11/5/15 – O/A/GC Meeting**
- ✓ **Electrical Rough-In on Upper Floors Continued**
- ✓ **Prime and Finish Painting on Upper Floors continued**
- ✓ **Low Voltage Vendors Pulling Cable**
- ✓ **Carpet installation continued on upper floors**
- ✓ **Ceiling Grid for Wood Panels and acoustical ceilings on going**
- ✓ **Cleaning of existing carpet over the weekend**
- ✓ **Furniture delivery started**

Next Week:

- **Final Paint on 3rd and 4th Floors**
- **MEPF Overhead Rough-In Continues**
- **Furniture deliveries continues**
- **11/10/15 – Subcontractor Meeting**
- **11/12/15 – O/A/GC Meeting**
- **Electrical Rough-In on Upper Floors continues**
- **Drywall Point Up and Prime Painting on Upper Floors continues**
- **Low Voltage Vendors Pulling Cable**
- **Ceiling Grid for Wood Panels and acoustical ceilings**
- **Glass and Metal Frames being delivered for first floor**

Progress Photos



1st Floor Customer Service Area Wood Panel Ceiling Grid

Progress Photos



1st Floor Customer Service Desk Area

Progress Photos



1st Floor Conference Rooms

Progress Photos



2nd Floor Furniture Installation

Progress Photos



2nd Floor Furniture Installation

Progress Photos



Floors 2-4 Infill of Locker Niches

Progress Photos



4th Floor Conference Room

Our
Passion
is Building®

Conclusion of Weekly Update 11/6/15

Thank You.