

## Mecklenburg County Park and Recreation Greenways

Greenway Status	Greenway Name	Scope	Anticipated Completion (Year)	Main Greenway Miles	Greenway System Miles by FY2027
Existing/Developed	Little Sugar Creek Gwy (Cross Charlotte Trail)	Tyvola Rd. to Huntingtowne Farms Park	Completed	2.15	18.04
Existing/Developed	Little Sugar Creek Gwy (Cross Charlotte Trail)	7th St. to Brandywine Rd.	Completed	3.51	
Existing/Developed	Little Sugar Creek Gwy (Cross Charlotte Trail)	12th St. to 24th St.	Completed	1.28	
Funded - City of Charlotte	Little Sugar Creek Gwy (Cross Charlotte Trail)	Brandywyne Rd. to Tyvola Rd.	2021	1.5	
Funded - In Construction	Little Sugar Creek Gwy (Cross Charlotte Trail)	Huntingtowne Farms Park to I-485	2019	2.3	
Funded - In Design	Little Sugar Creek Gwy (Cross Charlotte Trail)	I-485 to Polk Historic Site	2020	1.8	
Funded - In Design	Little Sugar Creek Gwy (Cross Charlotte Trail)	Polk Historic Site to NC/SC State Line	TBD	2.9	
Funded - City of Charlotte	Little Sugar Creek Gwy (Cross Charlotte Trail)	N. Davidson St. (Cordelia Park) to Matheson Ave.	2022	1	
Funded - City of Charlotte	Little Sugar Creek Gwy (Cross Charlotte Trail)	7th St. to 10th St.	2022	0.5	
Funded - Approved in CIP	Briar/Little Hope Creek Gwys	Keystone Ct. to Manning Dr.	2023	1.1	
Existing/Developed	Mallard, Clark's and Toby Creek Gwys	Fairlea Dr. to West Rocky River Rd.	Completed	10.04	11.35
Funded - In Design	Barton Creek Gwy	Mallard Ck Gwy to JW Clay Blvd.	2019	0.7	
Funded - In Design	Toby Ck Gwy, Phase 2B	W. Rocky River Rd. to Blue Ridge Rd.	2019	0.5	
Funded - Approved in CIP	Mallard Creek Gwy	Mallard Creek Dr. to CATS Park and Ride	2023	0.11	
Existing/Developed	McDowell Creek Gwy	Westmoreland Rd. to Sam Furr Rd.	Completed	1.52	12.79
Existing/Developed	Torrence Creek Gwy	Rosewood Meadow Ln. to Summerfield Ln.	Completed	2.36	
Funded - In Design	McDowell Creek Gwy	Chilgrove Ln. to Torrence Creek Gwy	TBD	1.7	
Funded - Town of Cornelius	McDowell Creek Gwy	Westmoreland Rd. (McDowell Ck Gwy) to Magnolia Estates Dr.	2019	1.5	
Funded - Approved in CIP	Torrence Trib #2 Gwy	CATS Park and Ride to Rosewood Meadow Ln.	2022	0.88	
Funded - Town of Cornelius	McDowell Creek Tributary Gwy	S. Ferry St. (Smithville Park) to Westmoreland Rd. (J.V. Washam ES)	2021	2.3	
Funded - Approved in CIP	McDowell Creek Gwy	Sam Furr Rd. to Chilgrove Ln.	2022	2.53	

Miles	Greenway Status
48.85	Existing/Developed
3.3	Funded - In Construction
14.4	Funded - In Design
19.31	Funded - Approved in Capital Improvement Plan (CIP)
7.4	Funded - (By Others)

<b>93.26</b>	<b>Total Greenway System Miles by FY2027</b>
--------------	----------------------------------------------

Status of Greenway	Greenway Name	Scope	Anticipated Completion (Year)	Main Greenway (Miles)	Greenway System Miles by FY2027
Existing/Developed	Lower McAlpine, McMullen & Four Mile Creek Gwys	Pineville-Matthews Rd. to Rea Rd.	Completed	4.76	6.41
Funded - Approved in CIP	McAlpine Creek Gwy	Green Rae Rd. to Johnston Rd.	2022	1.65	
Existing/Developed	Upper McAlpine & Campbell Creek Gwys	Lockmont Dr. to Sardis Rd.	Completed	4.76	5.76
Funded - In Design	Upper McAlpine Creek Gwy	Sardis Rd. to Providence Rd.	2019	1	
Existing/Developed	South Prong Rocky River & West Branch Rocky River Gwys.	South St. to West Branch Nature Preserve	Completed	4	5.26
Funded - Town of Cornelius	South Prong Rocky River Gwy	South St. (Davidson, NC) to Main St. (Cornelius, NC)	2019	0.6	
Funded - Approved in CIP	Plum Creek Gwy	S. Bailey Rd. to South Prong Rocky River Gwy	2020	0.66	
Existing/Developed	Irwin, Stewart & Wesley Heights Creek Gwys	State St. to S. Cedar St.	Completed	2.7	5.16
Funded - Approved in CIP	Stewart Creek Gwy	Lakeview St. to State St.	2022	2.46	
Funded - In Design	Long Creek Gwy	I-77 to Target	2020	1.5	4.8
Funded - In Design	Long Creek Gwy, Phase 2	Dixon Branch to Primm Rd.	TBD	3.3	
Funded - Approved in CIP	Sugar Creek Gwy	Billy Graham Pkwy. to McDowell Farms Dr.	2027	3.3	3.3
Existing/Developed	West Branch Rocky River Gwy	Grey Rd. to Fisher Farm Park	Completed	2.74	2.74
Existing/Developed	Four Mile creek Gwy	S. Trade St. to E. John St.	Completed	2.26	2.26
Funded - Approved in CIP	Irwin Creek Gwy	Old Statesville Rd. to Allen Hills Park	2024	2.2	2.2
Existing/Developed	Caldwell Station Creek Gwy	Statesville Rd. to Old Statesville Rd.	Completed	2.09	2.09
Funded - Approved in CIP	Irvin's Creek Greenway	Idlewild Rd. to Lakeview Cir.	2022	2	2
Existing/Developed	Hoover Creek & Walker Branch Gwys.	South Tryon St. to Steele Creek Rd.	Completed	0.69	1.69
Funded - In Design	Walker Branch Gwy	South Tryon St. to Smith Rd.	TBD	1	
Existing/Developed	Irwin Creek Gwy	West Blvd. To Clanton Rd.	Completed	1.68	1.68
Funded - Approved in CIP	Briar Creek Gwy	Central Ave. to Monroe Rd.	2027	1.65	1.65
Funded - In Construction	Briar Creek Gwy	Randolph Rd. to Meadowbrook Rd.	2018	1	1
Existing/Developed	Six Mile Creek Gwy	Marvin Rd. to Lancaster County, SC	Completed	0.92	0.92
Existing/Developed	Briar Creek Gwy	Colony Rd. to Runnymede Ln.	Completed	0.91	0.91
Funded - Approved in CIP	McIntyre Creek Gwy	Beatties Ford Rd. to Clarencefield Dr.	2023	0.77	0.77
Existing/Developed	Briar Creek Gwy	Masonic Dr. to Arnold Dr.	Completed	0.48	0.48

93.26

93.26