



www.meck-si.com SCHEDULE OF SPECIAL INSPECTIONS

Code Enforcement Project No:	Permit No:		
Project Name:	Owner:		
Project Address:		Date:	
RDPIRC:			
SI FIRM:			

<u>Instructions for completing the Schedule of Special Inspections Form</u>

- 1. Indicate the Inspection Type (IT-#) required for this project per NCBC sections 1704 and 1705.
- 2. Indicate whether Special Inspections are Continuous (C), Periodic (P) or both by checking the appropriate box.
- 3. Insure the scope meets NCBC section 1704 and 1705 as well as other applicable standards for each Inspection Type.

Note: This form and the Statement of Special Inspections **must be included on a plan sheet** as part of the plan submittal for this project.

The following Special Inspections are required for this project: (C= continuous, P=periodic)

IT-1 SPECIAL CASES (Refer to NCBC Section 1705.1.1)

Check if required	Inspection Task	С	Р	Standard	Notes / Comments
	Construction materials and systems that are alternatives to materials and systems prescribed by the 2018 NCBC			NCBC 1705.1.1, #1	
	Unusual design applications of materials described in the 2018 NCBC			NCBC 1705.1.1, #2	
	Materials and systems required to be installed in accordance with additional manufacturer's instructions that prescribe requirements not contained in this code or in standards referenced by this code			NCBC 1705.1.1, #3	
	Special Events (as decided / required by Code Enforcement)			Per Mecklenburg County Policy	
	Retaining Walls				

IT-2 STEEL CONSTRUCTION (Refer to Section 1705.2 and the Exception; Table 1705.2.3)

Check if required	Inspection Task	С	Р	Standard	Notes / Comments
	Structural Steel			AISC 360	NCBC 1705.2.1 & Exception
	Cold-formed Steel Deck			SDI QA/QC	NCBC 1705.2.2
	Open-web Steel Joists and Joist Girders				NCBC 1705.2.3 & Table
	Installation of open-web steel joists and joist girders				
	a. End connections – welding or bolted			SJI specifications listed in Section 2207.1	
	b. Bridging – horizontal or diagonal				
	1. Standard bridging			SJI specifications listed in Section 2207.1	
	2. Bridging that differs from the SJI specifications listed in Section 2207.1				
	Cold-formed steel trusses spanning 60 feet or greater				NCBC 1705.2.4

IT-3 CONCRETE CONSTRUCTION (Refer to NCBC Section & Table1705.3; Ch. 19)

Check if required	Inspection Task	С	Р	Standard	Notes /
required					Comments
	 Inspect reinforcement, including pre-stressing tendons and verify placement 			ACI 318 Ch 20, 25.2, 25.3, 26.6.1 – 26.76.3; & NCBC 1908.4	
	 Reinforcing Bar welding: Verify weldability of reinforcing bars other than ASTM A706; Inspect single-pass fillet welds, maximum 5/16"; and Inspect all other welds. 			AWS D1.4; ACI 318:26.6.4	
	Inspect anchors cast in concrete.			ACI 318: 17.8.2	
	4. Inspect anchors post-installed in hardened concrete members a. Adhesive anchors installed in horizontally or upwardly inclined orientations to resist sustained tension loads b. Mechanical anchors and adhesive anchors not defined in 4.a.			ACI 318: 17.8.2.4 ACI 318: 17.8.2	

	Prefabricated wood structural elements	П	П	NCBC 1704.2.5		
Check if required	Inspection Task	С	Р	Standard	Notes	c / Comments
IT-5 WOC	(Refer to NCBC Section 1705.5)					
	2109), glass unit masonry (per 2110) or masonry veneer (per Ch 14) in Risk Category IV			5, Level B Quality Assurance		
	Empirically designed masonry (per			TMS 402/ ACI 530/ ASCE		
	Masonry Construction			TMS 402/ ACI 530/ ASCE 5 and TMS 602/ACI 530.1/ASCE 6,		See NCBC 1705.4 Exceptions
Check if required	Inspection Task	С	P	Standard		Notes / Comments
IT-4 MAS	ONRY (Refer to NCBC Section 1705.4)				1	
	location and dimensions of the concrete members being formed			ACI 318:26.11.1.2	(0)	
	structural slabs 12. Inspect formwork for shape,			ACI 219·26 11 1 2)(h)	
	11. Verify in-situ concrete strength, prior to stressing of tendons in post-tensioned concrete and prior to removal of shores and forms from beams and			ACI 318: 26.11.	2	
	10. Inspect erection of precast concrete members			ACI 318: Cn. 26.	.8	
	stressing tendons			ACI 318: Ch. 26.	0	
	a. Application of pre-stressing forces; andb. Grouting of bonded pre-			ACI 318: 26.10	,	
	Inspect of pre-stressed concrete for:					
	Verify maintenance of specified curing temperature and techniques			ACI 318: 26.5.3-26 NCBC 1908.9	5.5.5	
	 Inspect concrete and shotcrete placement for proper application techniques 			ACI 318: 26.5, NCBC 1908.6, 190 1908.8		
	 Prior to concrete placement, fabricate specimens for strength tests, perform slump and air content tests, and determine the temperature of the concrete 			ASTM C 172; ASTM C 31; ACI 318: 26.4, 26	.12	
	Verify use of required design mix.			ACI 318: Ch. 19, 26 26.4.4, NCBC 1904. 1904.2. 1908.2, 190	1,	

PEOPLE ◆ PRIDE ◆ PROGRESS ◆ PARTNERSHIPS

2145 Suttle Ave. ◆ Charlotte, North Carolina 28208 ◆ 980.314.CODE (2633)

www.meck-si.com / www.meckpermit.com

and assemblies to be in accordance with

the requirements set forth in NCBC Section 1704.2.5			
High Load Diaphragms		NCBC 1705.5.1 & 1704.2	
Temp & permanent bracing on metal- plate-connected trusses spanning ≥60'		NCBC 1705.5.2	

IT-6 SOILS (Refer to NCBC Table 1705.6 & Section 1705.6)

Check if required	Inspec	tion Task	С	Р	Standard	Notes / Comments
	1.	Verify materials below shallow foundation are adequate to achieve the design bearing capacity			NCBC 1705.6; geotechnical report & construction documents from RDPIRC	See NCBC 1705.6 exception
	2.	Verify excavations are extended to proper depth and have reached proper material			NCBC 1705.6; geotechnical report & construction documents from RDPIRC	
	3.	Perform classification and testing of compacted fill materials			NCBC 1705.6; geotechnical report & construction documents from RDPIRC	
	4.	Verify use of proper materials, densities and lift thicknesses during placement and compaction of compacted fill			NCBC 1705.6; geotechnical report & construction documents from RDPIRC	
	5.	Prior to placement of compacted fill, inspect subgrade and verify that site has been prepared properly			NCBC 1705.6; geotechnical report & construction documents from RDPIRC	

IT-7 DRIVEN DEEP FOUNDATIONS (Refer to NCBC Section 1705.7)

Check if required	Inspection Task	C	P	Standard	Notes / Comments
	Verify element materials sizes and lengths comply with the requirements			NCBC 1705.7; geotechnical report & construction documents from RDPIRC	

PEOPLE • PRIDE • PROGRESS • PARTNERSHIPS

2145 Suttle Ave. • Charlotte, North Carolina 28208 • 980.314.CODE (2633)

3.	Determine capacities of test elements and conduct additional load tests as required. Inspect driving operations and maintain complete and accurate records for each element		NCBC 1705.7; geotechnical report & construction documents from RDPIRC NCBC 1705.7; geotechnical report & construction documents from	
4.	Verify placement locations and plumbness, confirm type and size of hammer, record number of blows per foot of penetration, determine required penetrations to achieve design capacity, record tip and butt elevations and document any damage to foundation element		NCBC 1705.7; geotechnical report & construction documents from RDPIRC	
5.	For steel elements, perform additional inspections in accordance with Section 1705.2		NCBC 1705.7; geotechnical report & construction documents from RDPIRC	
6.	For concrete elements and concrete-filled elements, perform tests and additional special inspections in accordance with Section 1705.2		NCBC 1705.7; geotechnical report & construction documents from RDPIRC	
7.	For specialty elements, perform additional inspections as determined by the registered design professional in responsible charge		NCBC 1705.7; geotechnical report & construction documents from RDPIRC	

IT 8 CAST-IN-PLACE DEEP FOUNDATIONS (Refer to NCBC Section 1705.8)

Check if required	Inspection Task	С	Р	Standard	Notes / Comments
	 Inspect drilling operations and maintain complete and accurate records for each element 			NCBC 1705.8; geotechnical report & construction documents from RDPIRC	
	 Verify placement locations and plumbness, confirm element diameters, bell diameters (if 			NCBC 1705.8; geotechnical report &	

PEOPLE • PRIDE • PROGRESS • PARTNERSHIPS

applicable), lengths, embedment into bedrock (if applicable) and adequate end- bearing strata capacity. Record concrete or grout volumes	construction documents from RDPIRC	
3. For concrete elements, perform tests and additional special inspections in accordance with section 1705.3	NCBC Section 1705.8; geotechnical report & construction documents from RDPIRC	

IT 9 HELICAL PILES (Refer to NCBC Sections 1705.9)

Check if required	Inspection Task	С	Р	Standard	Notes / Comments
	Inspect during installation. Record: a. Installation equipment used b. Pile dimensions c. Tip elevations d. Final depth e. Final installation torque f. Other pertinent installation data as req'd by RDPIRC			NCBC Section 1705.9; geotechnical report & construction documents from RDPIRC	

IT 10 FABRICATED ITEMS (Refer to NCBC Sections 1705.10 & 1704.2.5)

Check if required	Inspection Task	С	Р	Standard	Notes / Comments
	Inspect during fabrication a. Structural, b. Load-bearing or c. Lateral load-resisting members or assemblies			NCBC Section 1705.10 or 1704.2.5.	SI are not required if the fabricator meets 1704.2.5, #1 or #2; or if the fabricator is approved per 1704.2.5.1

IT 11 WIND RESISTANCE (Refer to NCBC Sections 1705.11; 1705.11.1 – 1705.11.3; & 1609.3.1)

Check if required	Inspection Task	С	Р	Standard	Notes / Comments
	 Only required in the following instances: 1. In wind Exposure Category B, where V_{asd} is ≥ 120 MPH (per 1609.3.1), or 2. In wind Exposure Category Cor D, where V_{asd} is ≥ 110 MPH (per 1609.3.1) 				
	Structural Wood • Gluing elements of the main windforce-resisting system			NCBC 1705.11.1	Not required for wood shear walls, shear panels and

PEOPLE • PRIDE • PROGRESS • PARTNERSHIPS

2145 Suttle Ave. • Charlotte, North Carolina 28208 • 980.314.CODE (2633)

www.meck-si.com / www.meckpermit.com

Nailing, bolting, anchoring, etc of elements of the main windforce-resisting system			diaphragms, including nailing, bolting, anchoring and other fastening to other elements of the MWR system, where the fastener spacing of the sheathing is > 4" oc
Welding operations of elements of the MWRS Screw attachment, bolting, anchoring and other fastening of elements of the MWRS including shear walls, braces, diaphragms, collectors (drag struts) and hold-downs		NCBC 1705.11.2	Not required for shear walls and diaphragms, where either of the following applies: #1. Sheathing is gypsum bd or fiberboard; #2. Sheathing is wood structural panel or steel sheets on one side of the shear wall, panel or diaphragm assembly and the fastener spacing of the sheathing is > 4"o.c.
Wind-resisting components 1. Roof covering, roof deck and roof framing connections		NCBC 1705.11.3	
Exterior wall covering and wall connections to roof and floor diaphragms and framing			

IT-12 SEISMIC RESISTANCE (Refer to NCBC Sections 1705.12)

Check if required	Inspection Task	С	Р	Standard	Notes / Comments
	SI in sections 1705.12.1 – 1705.12.9 are not required for structures designed and constructed in accordance with one of the following: 1. Structure is light-frame construction, S _{DS} is not greater than 0.5; and building height is not greater than 35′. 2. SFRS of the structure is reinforced masonry or reinforced concrete, S _{DS} is not greater than 0.5; and building height is not greater than 25′.				
	Structural steel in the seismic force- resisting systems of buildings and structures assigned to SDC B, C, D, E or F			NCBC 1705.12.1.1; AISC 341	Not required in the SFRS of buildings or structures in SDC B or C not specifically detailed for seismic resistance, with

	 		•
			response modification coefficient, R, ≤3
Structural steel elements in the seismic force-resisting systems of buildings or structures assigned to SDC B, C, D, E or F other than those covered in Section 1705.12.1.1, including struts, chords and foundation elements		NCBC 1705.12.1.2; AISC 341	Not required in the SFRS of buildings and structures in SDC B or C with response modification coefficient, R, ≤3
Structural Wood in the seismic force- resisting systems of structures assigned to SDC C, D, E or F		NCBC 1705.12.2	These SI are not required for wood shear walls, shear panels and diaphragms, including nailing, bolting, anchoring and other fastening to other elements of the SFRS when the fastener spacing of the sheathing is > 4" oc
Field gluing operations of elements of seismic force-resisting system			
Nailing, bolting, anchoring and other fastening of elements of the seismic force-resisting system			Includes wood shear walls, wood diaphragms, drag struts braces, panels & hold-down's.
Cold-formed steel light frame construction in the SFRS of structures in SDC C, D, E, or F 1. Welding operations of elements of the SFRS 2. Screw attachment, bolting, anchoring, and other fastening of elements of the SFRS including shear walls, braces, diaphragms, collectors (drag struts) and hold-downs		NCBC 1705.12.3	Not required for shear walls and diaphragms, including screw installation, bolting, anchoring and other fastening to components of the SFRS where either of the following applies: #1. Sheathing is gypsum bd or fiberboard; #2. Sheathing is wood structural panel or steel sheets on one side of the shear wall, panel or diaphragm assembly and the fastener spacing of the sheathing is > 4"o.c
Designated seismic systems for structures assigned to Seismic Design Category C, D, E or F		ASCE 7, Section 13.2.2	

Verify the label, anchorage and mounting conform to the certificate of compliance			
Architectural components – erection and fastening of exterior cladding, interior and exterior nonbearing walls and interior and exterior veneer in structures assigned to Seismic Design Category D, E or F		NCBC 1705.12.5	Not required for: #1. Exterior cladding, interior and exterior nonbearing walls and interior and exterior veneer ≤ 30' in height above grade or walking surface #2. Exterior cladding and interior and exterior veneer weighing 5 psf or less #3. Interior nonbearing walls weighing 15 psf or less
Access floors – anchorage in structures assigned to Seismic Design Category D, E or F		NCBC 1705.12.5.1	
Plumbing, Mechanical and electrical			
components: Seismic Design Categories C, D, E or F: • Anchorage of electrical equipment for emergency and		NCBC 1705.12.6, #1	
 standby power Installation and anchorage of piping systems for Hazardous materials and associated 		NCBC 1705.12.6, #3	
mechanical unitsInstallation and anchorage of ductwork for Hazardous		NCBC 1705.12.6, #4	
materials • Installation and anchorage of vibration isolation systems where the required clearance is ≤ 1/4" between the equipment		NCBC 1705.12.6, #5	
support frame and restraint Seismic Design Categories E or F: • Anchorage of other electrical equipment		NCBC 1705.12.6, #2	
Storage racks ≥ 8' in height in Seismic Design Categories D, E or F		NCBC 1705.12.7	
Seismic isolation systems in seismically isolated structures assigned to SDC B, C, D, E, or F		NCBC 1705.12.8	
Installation of cold-formed steel special bolted moment frames in the SFRS of structures assigned to SDC D. F. or F.		NCBC 1705.12.9	

IT 13 TESTING FOR SEISMIC RESISTANCE (Refer to Section 1705.13)

Check if required	Inspection Task	С	P	Standard	Notes / Comments
	Nondestructive testing for seismic resistance for SFRS for buildings assigned to SDC B, C, D, E or F			NCBC 1705.13.1 NCBC 1705.13.1.1 or AISC 341	Exception: SDC B or C buildings with a response modification coefficient ≤ 3
	Nondestructive testing for seismic resistance of structural steel elements in the SFRS of buildings and structures assigned to SDC B, C, D, E or F if not covered in 1705.13.1.1.			NCBC 1705.13.1.2 AISC 341	Exception: SDC B or C buildings with a response modification coefficient ≤ 3.
	Nonstructural Components for structures assigned to SDC B, C, D, E or F where the requirements of Section 13.2.1 of ASCE 7 for nonstructural components, supports or attachments are met by seismic qualification as specified in Item 2 therein, the RDPIRC shall specify on the approved construction documents the requirements for seismic qualification by analysis, testing or experience data.			NCBC 1705.13.2	
	Designated seismic systems for structures assigned to SDC C, D, E or F that are subject to the requirements of Section 13.2.2 of ASCE 7 for certification, the RDPIRC shall specify on the approved construction documents the requirements to be met by analysis, testing or experience data.			NCBC 1705.13.3	
	Seismic Isolation Systems in Seismically isolated structures assigned to SDC B, C, D, E, or F			NCBC 1705.13.4; ASCE 7, section 17.8	

IT-14 SPRAYED FIRE-RESISTANT MATERIALS (Refer to NCBC Sections 1705.14)

Check if required	Inspection Task	С	Р	Standard	Notes / Comments
	Sprayed fire-resistant materials]]		
	Floor, roof and wall assemblies	Ш	Ш	NCBC 1705.14.4.2 & ASTM E605	4/1000sf
	2. Cellular Decks			NCBC 1705.14.4.3	4 @12"x12"
	3. Fluted Decks			NCBC 1705.14.4.4	4 @12"x12"
	4. Structural members			NCBC 1705.14.4.5	25%
	5. Beams and Girders			NCBC 1705.14.4.6	9@12"
	6. Joists and Trusses			NCBC 1705.14.4.7	7@12"

PEOPLE • PRIDE • PROGRESS • PARTNERSHIPS

2145 Suttle Ave. • Charlotte, North Carolina 28208 • 980.314.CODE (2633)

	7. Wide-flanged columns			NCBC 1705.14.4.8	12@12"
	Hollow structural section and pipe columns			NCBC 1705.14.4.9	4@12"
IT 15 MA	STIC AND INTUMESCENT FIRE-	RES	ISTA	NT COATING	1705.15
Check if required	Inspection Task	С	P	Standard	Notes / Comments
	Mastic and Intumescent fire-resistant coating applied to structural elements and decks			NCBC 1705.15; AWCI 12-B	
IT-16 EXT	ERIOR INSULATION & FINISH	SYS	ГЕМ	(EIFS)	
Check if required	Inspection Task	С	Р	Standard	Notes / Comments
	Water-resistive barrier coating when installed over a sheathing substrate -RESISTANT PENETRATIONS A	□ □ ND	JOIN	ASTM E2570 NTS (Refer to NCE	Not required for: 1. EIFS applications installed over a water- resistive barrier that drains to the exterior 2. EIFS applications installed over masonry or concrete walls
1705.17.1; 8 Check if	k 1705.17.2) Inspection Task	С	Р	Standard	Notes / Comments
required	Applies to all new high-rise buildings and all new buildings in Risk Category III or IV. Additions, Changes of Use, NCEBC Ch 14 evaluated buildings and Level 3 Alterations within existing high-rises and				

PEOPLE • PRIDE • PROGRESS • PARTNERSHIPS
2145 Suttle Ave. • Charlotte, North Carolina 28208 • 980.314.CODE (2633)

www.meck-si.com / www.meckpermit.com

2. Verify against design (Cutsheet

3. For each type of firestop,			
 Witness 10% of installations, or 			10% of installations per floor or per area. Area = 1sf – 10,000 sf
 Destructive testing on 2% of installations 			2% of installations per floor or per area.
4. Verify all firestops are installed			Area = 1sf – 10,000 sf
b. Membrane penetrations:			
Verify materials before installation			
Verify against design (Cutsheet or EJ)			
3. For each type of firestop,			
 Witness 10% of installations or 			10% of installations per floor or per area.
 Destructive testing on 2% of installations 			Area = 1sf – 10,000 sf 2% of installations per
4. Verify all firestops are installed			floor or per area. Area = 1sf – 10,000 sf
Installation of tested and listed fire- resistant joint systems: 1) Verify materials before installation 2) Verify against design (cutsheet or EJ) 3) For each type of joint system, • Witness installation of		NCBC 1705.17.2; ASTM E2393-10a	
5% min of total lineal feet of joint system being installed, or			
 Destructive testing, disassembly or visual inspection at the rate of at least 1 sample for every 500 lineal feet of the joint system 			

IT-18 SMOKE CONTROL (Refer to NCBC Section 1705.18)

Check if required	Inspection Task	C	P	Standard	Notes / Comments
	Inspection of smoke control system			NCBC 1705.18	