

Mechanical Checklist

Slab

- ◆ Plans on Job site (Com)
- ◆ Duct Sealed
- ◆ Duct Support
- ◆ Dryer Duct Clearance
- ◆ Refrigerant Line Sleeve
- ◆ Minimum Coverage

Piping Service/Gas Test

Piping Service

- ◆ Proper Fittings
- ◆ Proper Gas Pipe Sizing
- ◆ Notching Requirements
- ◆ Pipe Protection
- ◆ Pipe Support/Anchoring
- ◆ Smoke/Fire Stopping
- ◆ Seismic Requirements

Gas Test

- ◆ Pressure Test

Rough

- ◆ Plans on Job site (Com)
- ◆ Boots Insulated
- ◆ Duct Support
- ◆ Duct Clearance
- ◆ Duct Radius
- ◆ Duct Sealant
- ◆ Returns
- ◆ Dryer Exhaust
- ◆ Appliance Vent Type
- ◆ Appliance Vent Clearance
- ◆ Smoke Detectors (Com)
- ◆ Fire Dampers
- ◆ Seismic Requirements (Com)
- ◆ Energy Requirements

Final/CO

- ◆ Furnace Complete
- ◆ Ladder to equipment?
- ◆ Mfg. Instructions on job site
- ◆ Gas Piping Complete
- ◆ Gas Test Complete
- ◆ Smoke Detectors (Com)
- ◆ Registers
- ◆ Filters
- ◆ Minimum Fixture Clearances
- ◆ Condensing Units Complete
- ◆ Condensate Drains
- ◆ Misc. Equipment Complete
- ◆ Insp. Scheduled

Temporary Utilities

- ◆ Structure Dried In
- ◆ Structure Secure (Doors/Windows)
- ◆ Gas Test
- ◆ Equipment Set
- ◆ Equipment Flu Complete
- ◆ Filters Installed

Temporary C/O

- ◆ Structure Dried In
- ◆ Structure Secure (Doors/Windows)
- ◆ Gas Test
- ◆ Equipment Set
- ◆ Equipment Flu Complete
- ◆ Filters Installed