

Commercial

Date6/04/2014 Recorder and minutes prepared by: Jay Garbus/Lon McSwain

**Staff present**: On File

Public present:

1. Approved plans on site- clear and legible (Water mark) -Print plans from CD and must see watermark but if watermark blocking plans reprint larger size.




- 2. Special locking arrangements (1008.1.9.3) -You can use the thumb latch in place of a key for 100 occupancy group B, F, M and S.
  - **1008.1.9.3 Locks and latches.** *Approved* locks and latches shall be permitted to prevent operation of doorswhere any of the following exists:
  - 1. Places of detention or restraint.
  - 2. In buildings in occupancy Group A having an *occupant load* of 100 or less and Groups B, F, M and S, the main exterior door or doors are permitted to be equipped with key-operated locking devices from the egress side provided:
    - 2.1. The locking device is readily distinguishable as locked and provided with a key that cannot be removed when locked from the egress side;
  - 2.2. A readily visible durable sign is posted on the egress side on or adjacent to the door stating: THIS DOOR TO REMAIN UNLOCKED WHEN BUILDING IS OCCUPIED. The sign shall be in letters 1inch (25 mm) high on a contrasting background; and
    - 2.3. The use of the key-operated locking device is revocable by the *building official* for violations of Section 1008.1.9.3.



Commercial

Date6/04/2014 Recorder and minutes prepared by: Jay Garbus/Lon McSwain

- 3. Where egress doors are used in pairs, *approved*automatic flush bolts shall be permitted to be used, provided that the door leaf having the automaticflush bolts has no doorknob or surface-mounted hardware.
  - 3. Deadbolts in R2 occupancy (individual dwelling units 10 or less occupant load) **multiple locks**(1008.1.9.5 exception #4, 1008.1.9.3) -You are allowed one with max 10 occupants.



4. Dwelling unit separation at balconies -Apartments offset balcony be fire rated sec 709.5, will be doing research to see if needs to be rated.





Commercial

Date6/04/2014 Recorder and minutes prepared by: Jay Garbus/Lon McSwain


5. Single exit buildings R2 (FB, cap) - Pre-walk - Being built as an exit enclosure, the cap needs to be independent. Need to make sure properly framed to meet fire rating, need to check details on the plans. If there are two sets for stairs do not have this problem. They can take fire sprinkler out of the stairway according to NCOSFM.





Commercial

Date6/04/2014 Recorder and minutes prepared by: Jay Garbus/Lon McSwain





Commercial

Date6/04/2014 Recorder and minutes prepared by: Jay Garbus/Lon McSwain

7. Line set penetrations through rated assemblies R2 occupancy—Need Engineer Judgment but how many can be in a stud cavity and have structural stability. Looking into the problem how to solve the problem. Engineer Judgment has to have a NCPE stamp and has to design it.





# Building Consistency Meeting Commercial

Date6/04/2014 Recorder and minutes prepared by: Jay Garbus/Lon McSwain

8. Proper support of steel in footers—Make sure you have the proper support, do not use material such as clay bricks or wood and rebar in the ground.





# Building Consistency Meeting Commercial

Date6/04/2014 Recorder and minutes prepared by: Jay Garbus/Lon McSwain

WE STRIVE TO PROVIDE EXCELLENT PLAN REVIEW AND INSPECTIONS WITH **OUTSTANDING CUSTOMER SERVICE** 

	Approved By _	Lon McSwain	Date $06/16/2014$	
--	---------------	-------------	-------------------	--